Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First and Final bill

Item No. 1

Item Name: KSRRB M 200-12.2 Dismantling of existing structures like culverts,bridges, retaining walls and other structure comprising of masonry, cementconcrete, wood work, steel work, including T&P and scaffolding wherevernecessary, sorting the dismantled material, disposal of unserviceablematerial and stacking the serviceable material with all liftsas per specifications. iii)Dismantling Stone Masonry. B. Rubble Stone masonry in cement mortar No. complete as per specifications and directions of the Engineer in charge

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							61.34			
	Qty as per Modified Estimate							61.56			
	Qty Paid previously							0.00			
	Qty to be paid in this bill							61.34	Cum	461.18	28291

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Consultant representative

Goolry Consultancy Services Bangalore

Assistant Engineer

AE-02

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ
ಬ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೫೬೦

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First& Final Bill

Item No.	1
Item Name	Dismantling of existing structures like culverts,bridges, retaining walls and other structure comprising of masonry, cementconcrete, wood work, steel work, including T&P and scaffolding wherevernecessary, sorting the dismantled material, disposal of unserviceablematerial and stacking the serviceable material with all liftsas per specifications. iii)Dismantling Stone Masonry. B. Rubble Stone masonry in cement mortar No. complete as per specifications and directions of the Engineer in charge.

Sl No.	CHAINAGE / Land Mark		No	Length (m)	Avg Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final							
	Ward No -04							
SSM								
	10th B Road		1	5.40	0.60	0.60	1.94	1.94
	Ward No -01							
SSM								
	1st main 23rd Cross Road		4	7.00	0.60	0.90	15.12	
	1st main 25th cross Road		2	6.00	0.60	0.90	6.48	21.60
	Ward No -02							
SSM								
	Kamakshamma Layout Main road		4	5.50	0.60	0.90	11.88	
			2	5.00	0.60	0.90	5.40	
	10th Cross road		2	4.00	0.60	0.90	4.32	
	11th Cross road		2	4.50	0.60	0.60	3.24	
			2	7.00	0.60	0.90	7.56	
			2	5.00	0.60	0.90	5.40	37.80

Ramasayagowda AE 2/01/2021

02/01/2021

3/01/2021 AE-02

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Ynk. Zn)
Yelahanka

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು-106

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Avg. Width (m)	Depth (m)	Qty	Remarks
					Total quantity	61.34	
					Qty as per Modified Estimate	61.56	
					Qty Paid previously	0.00	
					Qty to be paid in this bill	61.34	Cum

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Consultancy Services Bangalore Govt.

Consultant representative

Ramachandra 9/01/2021

Assistant Engineer

AE-02

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-DE

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First and Final bill

Item No.	2
Item Name	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. i) Lime /Cement Concrete. I. By Manual Means .B. Cement Concrete Grade M-15 & M-20. MORTH Specification No. 202. complete as per specifications and directions of the Engineer in charge.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							462.00			
							Qty as per Modified Estimate	462.00			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	462.00	Cum	690.41	318968

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Consultancy Services Bangalore

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Engineer

AE-02

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬ.ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು-106

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First& Final Bill

Item No. 2

Item Name: Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. i) Lime /Cement Concrete. I. By Manual Means :B. Cement Concrete Grade M-15 & M-20. MORTH Specification No. 202. complete as per specifications and directions of the Engineer in charge.

Sl No	CHAINAGE / Land Mark	No	Length (m)	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part						
	Ward No -04						
Someshwara nagara							
Deck slab							
	Sai apartment sub road		1	7.00	1.50	0.20	2.10
	3rd A cross		1	7.00	1.50	0.20	2.10
	2nd A cross		1	7.00	1.50	0.20	2.10
	2nd Main road		1	3.00	1.50	0.20	0.90
	3rd Main road		1	3.00	1.50	0.20	0.90
							8.10
B Sector							
Deck slab							
	10th B Road		1	5.80	1.50	0.20	1.74
							1.74
							9.84
	Ward No -01						

Ramanjeeraih 4/01/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ. ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Avg. Width (m)	Depth (m)	Qty	Remarks
					Total quantity	462.00	
					Qty as per Modified Estimate	462.00	
					Qty Paid previously	0.00	
					Qty to be paid in this bill	462.00	Cum

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Consultancy Services Bangalore

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Engineer

AE-02

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First and Final bill

Item No.	3
Item Name	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and directions of the Engineer in charge.

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							11274.95			
	Qty as per Modified Estimate							11276.32			
	Qty Paid previously							0.00			
	Qty to be paid in this bill							11274.95	Cum	215.25	2426932

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Good Consultancy Services Bangalore

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Ramanjeera'h 12/01/2021

Assistant Engineer

AE-02

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ.

Assistant Executive Engineer

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
		1	10.00			1.10	0.90	9.90	
		1	30.00			1.10	0.90	29.70	
		1	29.00			1.10	0.90	28.71	
	5th Main road LHS	1	18.20			1.10	0.90	18.02	
	5th Main road RHS	1	30.00			1.10	0.90	29.70	
	6th Main road RHS	1	30.00			1.10	0.90	29.70	
		1	19.50			1.10	0.90	19.31	
	7th Main road LHS	1	30.00			1.10	0.90	29.70	
		1	12.50			1.10	0.90	12.38	
	7th Main road RHS	1	30.00			1.10	0.90	29.70	
		1	12.50			1.10	0.90	12.38	
	3rd Cross LHS	1	24.00			1.10	0.90	23.76	
	3rd Cross RHS	1	13.00			1.10	0.90	12.87	
	3rd Cross near Vacant site LHS	1	20.00			1.10	0.90	19.80	
	3rd Cross near Vacant site RHS	1	20.00			1.10	0.90	19.80	
	5th Cross road LHS	1	30.00			1.10	0.90	29.70	
		1	30.00			1.10	0.90	29.70	
		1	9.50			1.10	0.90	9.41	
	5th Cross road RHS	1	12.00			1.10	0.90	11.88	
		1	30.00			1.10	0.90	29.70	
		1	30.00			1.10	0.90	29.70	
	7th Cross road LHS	1	30.00			1.10	0.90	29.70	
		1	10.00			1.10	0.90	9.90	
	7th Cross road RHS	1	30.00			1.10	0.90	29.70	
		1	10.00			1.10	0.90	9.90	
	8th Cross road RHS	1	30.00			1.30	0.90	35.10	
		1	30.00			1.30	0.90	35.10	
		1	30.00			1.30	0.90	35.10	
		1	3.00			1.30	0.90	3.51	
		1	30.00			1.30	0.90	35.10	
		1	23.00			1.30	0.90	26.91	
	8th Cross road LHS	1	23.00			1.30	0.90	26.91	
		1	22.00			1.30	0.90	25.74	
		1	23.00			1.30	0.90	26.91	
		1	29.00			1.30	0.90	33.93	
	L shape connection to Someshwara nagar	1	6.00			1.10	0.90	5.94	
		1	9.00			1.10	0.90	8.91	
Sharada Nagara New Culvert									
	3rd Cross	1	5.40			1.80	0.90	8.75	
	7th Cross	1	4.00			1.80	0.90	6.48	
	8th Cross	1	6.00			1.80	0.90	9.72	

Ramanagara

12/01/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ 2021

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	Kamakshamma Main road @ 35.00m chainage	1	4.20			2.10	1.10	9.70	
	Kamakshamma Main road @ 51.00m chainage	1	6.00			2.10	1.10	13.86	
	6th Main road	1	6.00			2.10	1.10	13.86	1890.75
							Total quantity	11274.95	
							Qty as per Modified Estimate	11276.32	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	11274.95	Cum

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For M/s. NANDI CONSTRUCTION

Contractor representative
Partners

Ramanjeaneyulu 12/01/2021
Assistant Engineer AE-02

Consultancy Services Bangalore

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First and Final bill

Item No.	5
Item Name	Providing and laying Plain cement concrete of mix1:3:6 with OPC cement @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days Including cost of materials,labour, HOM curing form work, Scaffolding and Centering complete as per specifications and directions of the Engineer in charge.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							1759.34			
							Qty as per Modified Estimate	1759.34			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	1759.34	Cum	5691.91	10013989

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Consultancy Services Bangalore

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Engineer

AE-2

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರ
Assistant Executive Engineer
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬೆಂಗಳೂರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಯಲಹಂಕ-106

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First & Final Bill

Item No.	5
Item Name	Providing and laying Plain cement concrete of mix1:3:6 with OPC cement @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days Including cost of materials,labour, HOM curing form work, Scaffolding and Centering complete as per specifications and directions of the Engineer in charge.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	Ward No -04								
Sharada Nagara									
	1st main LHS		1	30.00		1.10	0.15	4.95	
			1	17.00		1.10	0.15	2.81	
			1	30.00		1.10	0.15	4.95	
			1	30.00		1.10	0.15	4.95	
			1	8.00		1.10	0.15	1.32	
	1st main RHS		1	30.00		1.10	0.15	4.95	
			1	30.00		1.10	0.15	4.95	
			1	30.00		1.10	0.15	4.95	
			1	30.00		1.10	0.15	4.95	
			1	15.00		1.10	0.15	2.48	
	2nd Main road LHS		1	30.00		1.10	0.15	4.95	
			1	30.00		1.10	0.15	4.95	
			1	18.40		1.10	0.15	3.04	
			1	9.00		1.10	0.15	1.49	
			1	15.00		1.10	0.15	2.48	
	2nd Main road RHS		1	30.00		1.00	0.15	4.50	
			1	30.00		1.00	0.15	4.50	
			1	18.00		1.00	0.15	2.70	
			1	18.50		1.00	0.15	2.78	
			1	30.00		1.00	0.15	4.50	
	4th Main road RHS		1	30.00		1.10	0.15	4.95	
			1	30.00		1.10	0.15	4.95	
			1	14.00		1.10	0.15	2.31	
			1	30.00		1.10	0.15	4.95	
			1	7.00		1.10	0.15	1.16	
			1	30.00		1.10	0.15	4.96	
			1	14.00		1.10	0.15	2.31	
			1	18.00		1.10	0.15	2.97	

Rameshgeerak
19/01/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	Railway Station-Kamakshamma Layout road LHS	1	30.00			1.30	0.15	5.85	
		1	30.00			1.30	0.15	5.85	
		1	19.00			1.30	0.15	3.71	
	Railway Station-Kamakshamma Layout road RHS	1	30.00			1.30	0.15	5.85	
		1	30.00			1.30	0.15	5.85	
		1	17.00			1.30	0.15	3.32	
East kamakshamma layout New culverts									
	5th Cross @ 28.00m chainage	1	4.80			2.10	0.15	1.51	
	perpendicular to 5th cross	1	3.60			2.10	0.15	1.13	
	2nd main LHS	2	3.60			2.10	0.15	2.27	
	Main road @ 0.00m chainage	2	6.00			2.10	0.15	3.78	
	Main road @ 35.00m chainage	2	5.40			2.10	0.15	3.40	
	Main road @ 73.00m chainage	2	4.80			2.10	0.15	3.02	
	Main road @ 111.00m chainage	1	5.40			2.10	0.15	1.70	
	Main road @ 166.00m chainage	1	4.20			2.10	0.15	1.32	
	Kamakshamma Main road @ 35.00m chainage	1	4.20			2.10	0.15	1.32	
	Kamakshamma Main road @ 51.00m chainage	1	6.00			2.10	0.15	1.89	
	6th Main road	1	6.00			2.10	0.15	1.89	244.46
							Total quantity	1759.34	
							Qty as per Modified Estimate	1759.34	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	1759.34	Cum

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Assistant Engineer

19/01/2021

AE-02

Gooly Consultancy Bangalore

Consultant representative

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬೆಂಗಳೂರು.
ಪೂರ್ವ ಬೆಂಗಳೂರು-109

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet
1st & part Bill

Item No.	7
Item Name	KSRRB - M2300-14. Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.

Pre Measurements recorded on

Sl No.	Dia of bar in mm	Side	Spacing of bar	Nos	Length of bar in Mtr	Total length of bar in Mtr	Type of Bar	Standard weight per Mtr in Kgs	Qty Weight of steel in Kgs	Remarks
	RA Bill 1st & Part									
	Ward No. 04									
Sharada Nagara										
	1st Main road LHS									
	10	1	150mm c/c	313.00	2.50	782.50	Main Bar	0.617	482.80	
	8	1	125mm c/c	22.00	47.00	1034.00	Distribution bar	0.395	408.43	
	10	1	150mm c/c	453.00	2.50	1132.50	Main Bar	0.617	698.75	
	8	1	125mm c/c	22.00	68.00	1496.00	Distribution bar	0.395	590.92	
	1st Main road RHS									
	10	1	150mm c/c	900.00	2.50	2250.00	Main Bar	0.617	1388.25	
	8	1	125mm c/c	22.00	135.00	2970.00	Distribution bar	0.395	1173.15	
	2nd Main road LHS									
	10	1	150mm c/c	523.00	2.50	1307.50	Main Bar	0.617	806.73	
	8	1	125mm c/c	22.00	78.40	1724.80	Distribution bar	0.395	681.30	
	10	1	150mm c/c	60.00	2.50	150.00	Main Bar	0.617	92.55	
	8	1	125mm c/c	22.00	9.00	198.00	Distribution bar	0.395	78.21	
	10	1	150mm c/c	100.00	2.50	250.00	Main Bar	0.617	154.25	
	8	1	125mm c/c	22.00	15.00	330.00	Distribution bar	0.395	130.35	
	2nd Main road RHS									
	10	1	150mm c/c	520.00	2.50	1300.00	Main Bar	0.617	802.10	
	8	1	125mm c/c	22.00	78.00	1716.00	Distribution bar	0.395	677.82	

Rameshgeerish
22/01/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

Sl No.									Qty	Remarks
	Kamakshamma Main road @ 35.00m chainage culvert									
	12	2	200mm c/c	32.00	2.50	160.00	Main Bar	0.889	284.48	
	10	2	125mm c/c	22.00	4.80	211.20	Distribution bar	0.617	260.62	
	Kamakshamma Main road @ 51.00m chainage culvert									
	12	2	200mm c/c	32.00	2.50	160.00	Main Bar	0.889	284.48	
	10	2	125mm c/c	22.00	4.80	211.20	Distribution bar	0.617	260.62	
	6th Main road culvert									
	12	2	200mm c/c	40.00	2.50	200.00	Main Bar	0.889	355.60	
	10	2	125mm c/c	22.00	6.00	264.00	Distribution bar	0.617	325.76	34.28
									198847.93	Kg
								Total Qty	198.85	MT
								Qty as per Modified estimate	198.85	MT
								Qty Paid previously	0.00	MT
								Qty to be paid in this bill	198.85	MT

For M/s. NANDI CONSTRUCTION

Contractor representative
Partners

Consultant representative

Goolly Consultancy Services Bangalore

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬಿಬಿಎಂಪಿ,
ಬ.ಬ.ಎಂ.ಪ. ಬೆಂಗಳೂರು-106

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First and Final bill

Item No.	6
Item Name	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM complete as per specifications and directions of the Engineer in charg

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							3346.94			
	Qty as per Modified Estimate							3346.94			
	Qty Paid previously							0.00			
	Qty to be paid in this bill							3346.94	Cum	7422.30	24841968

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First & Final Bill

Item No.	6	
Item Name	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM complete as per specifications and directions of the Engineer in charge	

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Avg. Width (m)	Depth (m)	Qty	Remarks
RA Bill 1st & Final							
Ward No -04							
RAFT Concrete							
Sharada Nagara							
	1st main LHS		1	30.00	0.90	0.15	4.05
			1	17.00	0.90	0.15	2.30
			1	30.00	0.90	0.15	4.05
			1	30.00	0.90	0.15	4.05
			1	8.00	0.90	0.15	1.08
	1st main RHS		1	30.00	0.90	0.15	4.05
			1	30.00	0.90	0.15	4.05
			1	30.00	0.90	0.15	4.05
			1	30.00	0.90	0.15	4.05
			1	15.00	0.90	0.15	2.03
	2nd Main road LHS		1	30.00	0.90	0.15	4.05
			1	30.00	0.90	0.15	4.05
			1	18.40	0.90	0.15	2.48
			1	9.00	0.90	0.18	1.22
			1	15.00	0.90	0.15	2.03

Ramaiyaraih
29/02/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-64

25/02/2021

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First and Final bill

Item No.	11
Item Name	Removing and resetting of kerb stones, complete as per specifications and directions of the Engineer in charge.

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							1934.70			
	Qty as per Modified Estimate							1936.00			
	Qty Paid previously							0.00			
	Qty to be paid in this bill							1934.70	m	110.17	213146

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬಂಗಳೂರು.
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First and Final bill

Item No. 12

Item Name: Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications and directions of the Engineer in charge.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							**244.31**			
							Qty as per Modified Estimate	**244.31**			
							Qty Paid previously	**0.00**			
							Qty to be paid in this bill	**244.31**	**Cum**	**6033.54**	**1474066**

Consultancy Services Gooly Bangalore

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Ramanjeenath

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First and Final bill

Item No.	15
Item Name	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and directions of the Engineer in charge.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							277.93			
								Qty as per Modified Estimate 279.37			
								Qty Paid previously 0.00			
								Qty to be paid in this bill 277.93	Cum	56.37	15667

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Consultancy Services Bangalore

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Engineer

AE-02

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ-02
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
							Total quantity	277.93	
							Qty as per Modified Estimate	279.27	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	277.93	Cum

For M/s. NANDI CONSTRUCTION

Contractor representative
Partners

Assistant Engineer

09-02-21

Consultant representative

Assistant Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First and Final bill

Item No.	18
Item Name	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications and directions of the Engineer in charge.

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							61.24			
	Qty as per Modified Estimate							61.82			
	Qty Paid previously							0.00			
	Qty to be paid in this bill							61.24	cum	2094.27	128257

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Goply Consultancy Services Bangalore

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತ
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬ.ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು-106

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, , Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First & Final Bill

Item No. 19

Item Name: Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications and directions of the Engineer in charge

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	Ward No -04								
	Road Cut portion								
	Someshwara Nagara								
	Sai apartment Main road	1	30.00			1.80	0.23	12.42	
		1	30.00			1.80	0.23	12.42	
		1	10.80			1.80	0.23	4.47	
	3rd A main road	1	30.00			1.50	0.23	10.35	
		1	30.00			1.50	0.23	10.35	
		1	27.00			1.50	0.23	9.32	
	3rd B main road	1	6.70			1.50	0.23	2.31	
		1	30.00			1.50	0.23	10.35	
		1	30.00			1.50	0.23	10.35	
		1	27.50			1.50	0.23	9.48	
	UGD Cut portion								
	Someshwara Nagara								
	3rd A cross Road	1	30.00			1.40	0.23	9.66	
		1	2.60			1.40	0.23	0.84	
	4th A cross road (Ramachandrappa layout)	1	30.00			1.30	0.23	8.97	
		1	30.00			1.30	0.23	8.97	
		1	15.00			1.30	0.23	4.49	
	Chikkabommasandra								
	3rd Main road	1	30.00			1.40	0.23	9.66	
		1	30.00			1.40	0.23	9.66	
		1	7.00			1.40	0.23	2.25	146.32
	Ward No -01								
	Road Cut portion								
	3rd Main Road	1	30.00			1.00	0.23	6.90	
		1	13.00			1.00	0.23	2.99	
	1st Main 23rd Cross Road	1	30.00			1.20	0.23	8.28	
		1	30.00			1.20	0.23	8.28	
		1	5.00			1.20	0.23	1.38	
	1st Main 24th Cross Road	1	30.00			1.10	0.23	7.59	
		1	30.00			1.10	0.23	7.59	
		1	30.00			1.10	0.23	7.59	
	1st Main 25th Cross Road	1	30.00			1.30	0.23	8.97	
		1	30.00			1.30	0.23	8.97	
		1	4.00			1.30	0.23	1.20	69.74

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬ.ಬ.ಎಂ.ಪ. ಬೆಂಗಳೂರು-೫೬೦

15/02/21

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
							Total quantity	216.06	
							Qty as per Modified Estimate	216.06	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	216.06	Cum

For NANDI CONSTRUCTION

Partners

Contractor representative

Assistant Engineer

Consultant representative

Bangalore Consultancy Services

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಡಿ.ಎ.ಪ್ರ. ಬೆಂಗಳೂರು-೫೬

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, , Sharada Nagara and B sector In Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First & Final Bill

Item No. 22

Item Name: Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications and directions of the Engineer in charge.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	Ward No -04								
	Profile correction								
	Someshwara Nagara								
	Sai apartment Main road	1	30.00	7.10	7.60	7.35	0.05	2.78	
		1	30.00	7.60	6.70	7.15	0.05	2.68	
		1	30.00	6.70	6.20	6.45	0.05	2.42	
		1	30.00	6.20	6.30	6.25	0.05	2.34	
		1	30.00	6.30	5.90	6.10	0.05	2.29	
		1	30.00	5.90	5.70	5.80	0.05	2.18	
		1	30.00	5.70	5.40	5.55	0.05	2.08	
		1	30.00	5.40	5.00	5.20	0.05	1.95	
		1	10.80	5.00	4.00	4.50	0.05	0.61	
	3rd A main road	1	30.00	7.00	6.00	6.50	0.05	2.44	
		1	30.00	6.00	5.60	5.80	0.05	2.18	
		1	30.00	5.60	6.10	5.85	0.05	2.19	
		1	30.00	6.10	6.00	6.05	0.05	2.27	
		1	30.00	6.00	6.40	6.20	0.05	2.33	
		1	27.00	6.40	6.80	6.60	0.05	2.23	
	3rd B main road	1	6.70	7.20	7.10	7.15	0.05	0.60	
		1	30.00	7.10	9.30	8.20	0.05	3.08	
		1	30.00	9.30	9.40	9.35	0.05	3.51	
		1	30.00	9.40	8.90	9.15	0.05	3.43	
		1	30.00	8.90	10.00	9.45	0.05	3.54	
		1	27.50	10.00	9.20	9.60	0.05	3.30	
	3rd A cross Road	1	30.00	6.70	6.30	6.50	0.05	2.44	
		1	30.00	6.30	7.10	6.70	0.05	2.51	
		1	2.60	7.10	7.10	7.10	0.05	0.23	
	4th A cross road (Ramachandrappa house)	1	30.00	6.20	6.90	6.55	0.05	2.46	
		1	30.00	6.90	6.60	6.76	0.05	2.53	
		1	30.00	6.60	7.00	6.80	0.05	2.55	
		1	4.60	7.00	7.10	7.05	0.05	0.41	
		1	15.00	4.20	4.40	4.30	0.05	0.81	
	Chikkabommasandra								
	3rd Main road	1	30.00	6.40	6.30	6.35	0.05	2.38	
		1	30.00	6.30	6.10	6.20	0.05	2.33	
		1	14.20	6.10	7.30	6.70	0.05	1.19	
		1	30.00	5.40	4.80	5.10	0.05	1.91	
		1	7.00	4.80	4.80	4.80	0.05	0.42	

Rameneyreddy
22/02/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	1st Main 18th Cross Road	1	30.00	4.30	4.20	4.25		127.50	
		1	30.00	4.20	4.40	4.30		129.00	
		1	2.00	4.40	4.40	4.40		8.80	
		1	15.90	4.50	3.80	4.15		65.99	
		1	30.00	4.40	3.10	3.75		112.50	
		1	30.00	3.80	4.30	4.05		121.50	
		1	5.00	4.30	4.30	4.30		21.50	
	1st Main 19th Cross Road	1	30.00	4.60	4.30	4.45		133.50	
		1	30.00	4.30	4.80	4.55		136.50	
		1	2.00	4.80	4.80	4.80		9.60	
		1	16.00	5.10	4.60	4.85		77.60	
		1	24.00	4.60	4.40	4.50		108.00	
	1st Main 23rd Cross Road	1	30.00	5.60	4.80	5.20		156.00	
		1	30.00	4.80	4.50	4.65		139.50	
		1	30.00	4.50	5.40	4.95		148.50	
		1	30.00	5.40	6.00	5.70		171.00	
		1	30.00	6.00	5.80	5.90		177.00	
		1	30.00	5.80	5.00	5.40		162.00	
		1	30.00	5.00	4.90	4.95		148.50	
		1	30.00	4.90	4.10	4.50		135.00	
		1	30.00	4.10	3.90	4.00		120.00	
		1	28.00	3.90	3.60	3.75		105.00	
	1st Main 24th Cross Road	1	30.00	6.50	5.90	6.20		186.00	
		1	30.00	5.90	5.40	5.65		169.50	
		1	30.00	5.40	7.00	6.20		186.00	
		1	30.00	7.00	6.00	6.50		195.00	
		1	30.00	6.00	6.10	6.05		181.50	
		1	30.00	6.10	6.90	6.50		195.00	
		1	30.00	6.90	5.50	6.20		186.00	
		1	30.00	5.50	6.00	5.75		172.50	
		1	30.00	6.00	6.00	6.00		180.00	
		1	30.00	6.00	5.90	5.95		178.50	
		1	5.00	5.90	6.70	6.30		31.50	
	1st Main 25th Cross Road	1	30.00	7.10	6.10	6.60		198.00	
		1	30.00	6.10	6.70	6.40		192.00	
		1	30.00	6.70	6.80	6.75		202.50	
		1	30.00	6.80	6.40	6.60		198.00	
		1	30.00	6.40	6.30	6.35		190.50	
		1	30.00	6.30	6.30	6.30		189.00	
		1	30.00	6.30	5.50	5.90		177.00	
		1	30.00	5.50	5.60	5.55		166.50	
		1	30.00	5.60	5.50	5.55		166.50	
		1	20.00	5.50	5.20	5.35		107.00	12684.41

24/2

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Executive Engineer
LS-01
24.02.21

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No : 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First & Final Bill

Item No	16	
Item Name	Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications and directions of the Engineer in charge.	

Sl No	CHAINAGE		No	Length (m)	Width (m)		Avg Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
	RA Bill 1st & Final									
	WARD -01									
Maruthinagara Road										
	3rd main 2nd cross road		1	30.00	3.50	4.50	4.00		120.00	
			1	30.00	4.50	4.50	4.50		135.00	
			1	3.00	4.50	4.50	4.50		13.50	
	3rd Main 3rd cross road		1	30.00	4.20	4.30	4.25		127.50	
			1	30.00	4.30	4.40	4.35		130.50	
			1	2.00	4.40	4.40	4.40		8.80	
	3rd Main 9th Cross Road Left Side		1	30.00	4.00	4.20	4.10		123.00	
			1	30.00	4.20	4.30	4.25		127.50	
			1	30.00	4.30	4.70	4.50		135.00	
			1	30.00	4.70	4.50	4.60		138.00	
			1	30.00	4.50	3.90	4.20		126.00	
			1	30.00	3.90	4.20	4.05		121.50	
			1	8.00	4.20	4.10	4.15		33.20	
	3rd Main 4th cross road		1	30.00	3.70	4.00	3.85		115.50	
			1	30.00	4.00	4.50	4.25		127.50	
			1	2.00	4.50	4.50	4.50		9.00	
								Total quantity	1999.00	
								Qty as per Modified Estimate	1999.00	
								Qty Paid previously	0.00	
								Qty to be paid in this bill	1999.00	Sqm

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For M/s. NANDI CONSTRUCTION

Contractor/representative

Partners

Assistant Engineer

24-02-21

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First & Final Bill

Item No. 17

Item Name: Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications and directions of the Engineer in charge.

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	WARD -01								
	Maruthinagara Road								
	3rd main 2nd cross road	1	30.00	3.50	4.50	4.00		120.00	
		1	30.00	4.50	4.50	4.50		135.00	
		1	3.00	4.50	4.50	4.50		13.50	
	3rd Main 3rd cross road	1	30.00	4.20	4.30	4.25		127.50	
		1	30.00	4.30	4.40	4.35		130.50	
		1	2.00	4.40	4.40	4.40		8.80	
	3rd Main 9th Cross Road Left Side	1	30.00	4.00	4.20	4.10		123.00	
		1	30.00	4.20	4.30	4.25		127.50	
		1	30.00	4.30	4.70	4.50		135.00	
		1	30.00	4.70	4.50	4.60		138.00	
		1	30.00	4.50	3.90	4.20		126.00	
		1	30.00	3.90	3.60	3.75		112.50	
		1	30.00	3.60	4.20	3.90		117.00	
		1	8.00	4.20	4.10	4.15		33.20	
	3rd Main 4th cross road	1	30.00	3.70	4.00	3.85		115.50	
		1	30.00	4.00	4.50	4.25		127.50	
		1	2.00	4.50	4.50	4.50		9.00	
							Total quantity	1699.50	
							Qty as per Modified Estimate	1699.50	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	1699.50	Sqm

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For M/s. NANDI CONSTRUCTION
Contractor representative

Partners

Assistant Engineer

Godly Consultancy Services Bangalore

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore